

Ohio EPA  
Division of Surface Water  
Southeast District  
Attn: Scott Foster  
2195 Front Street  
Logan, Ohio 43138-8687

Re: Village of Woodsfield  
Long Term Control Plan  
Addendum

December 26, 2007

Dear Mr. Foster:

In response to our meeting of December 18, 2007, here at Woodsfield, the following is a response to the Ohio EPA's concerns about our Long Term Control Plan and answers to those concerns. Also, this will serve as our addendum to the LTCP and further the approval of the document.

The following are our responses:

### **Ordinance Adoption**

An Ordinance accepting and adopting the Long Term Control Plan will be drawn up and adopted by council as an emergency measure at the next scheduled council meeting on January 7, 2008.

### **Goal of the Long Term Control Plan**

The goal of the Village of Woodsfield's Long Term Control Plan is to eliminate all overflows from the collection system. This will be achieved by separation and installation of new storm sewers. The Village of Woodsfield will be the contractor of the project. The estimated cost is \$520,000.00.

### **Construction Schedule**

The agreed schedule is a 10 year time frame of which the village will complete the separation project in 3 phases. The schedule is as follows:

#### **Phase 1: April 2008- August 2011**

Part of Section A was completed in the West Side Extension Project, from Sulsberger Car Lot to the West Side Pump Station. Also, Section F is going to be completed by December 31, 2007, (Oaklawn Avenue which is CSO 006).

We will complete the rest of Section A which includes: S. Sycamore St., Holiday Ave., and Ohio St.

Section I will be next which includes: W. Marietta St., Adams Ave., Hunter St., Diehl St., Short St., Central Ave., Wilson St., and Moose Ridge Road.

When completed with Phase 1, we will have eliminated CSO 006 Oaklawn and 005 West Side Pump Station.

### **Phase 2: September 2011-January 2015**

We will separate Sections B and L.

Section B includes: Ohio St., North Main St., North St., and Maple Avenue.

Section L includes: Fairground Road, Green St., and Liberty St.

When complete CSO 003 Green Street will be eliminated.

### **Phase 3: February 2015- April 2018**

We will separate Sections D, J, and C.

Section D includes: Paul St., Eastern Ave., E. Church St., Young Ave., Home Ave., and Wood St.

Section J includes: South Main St., Roy St., S. High St., Third St., Fourth St., Mill St., and E. Marietta St.

Section C include: Mill St., Wood St. and Eastern Ave.

When complete, this will eliminate CSO 002 Wood Street and will allow us to close CSO 004 Main Pump overflow as well.

### **Monitoring Work After Completion**

After completion of the separation project, the Village of Woodsfield will monitor the system for areas of sewage backing up in to basements during rain events and overflows from the system. This will continue for a period of at least a year after completion.

The monitoring will be accomplished by either mechanical or electronic means. The mechanical being floatables placed into key overflow manholes in the system or the installation of portable, temporary flow monitoring and recording devices.

A report on the progress and status of the system will be submitted periodically and include all work done to abate remaining CSO's, how many CSO's are left, statements on why the CSO's can or cannot be closed and a time table to abate and close the remaining CSO's, if any.

The Village of Woodsfield currently only has 5 CSO points on the collection system and we feel confident that they can be eliminated.

Also, monitoring is to be completed after total separation of the surrounding areas, except the downtown area because of the difficulty in it being separated, and the cost. The Ohio EPA has agreed to allow the village not to include this area as part of the LTCP. After separation, monitoring of flows from the downtown area to the wastewater treatment facility will be monitored and it is the village's opinion that we will be able to treat the flows from downtown instead of separate.

If you need any other information or have questions, please feel free to call me at 740-472-1233.

Sincerely,

Terry Comstock  
Water/Wastewater Superintendent

CC: Jeff Woodell, Woodsfield Village Administrator  
Mayor Bolon, Village of Woodsfield  
Village Council  
File

